TANEJA POWER CONTROLS

ISO 9001:2015 & ISO 14001 CERTIFIED COMPANY
Industrial Voltage Stabilizers & AMC Technical Services

FIELD AMC SERVICE REPORT — SRPT/2026-27/0002

STATUS: COMPLETED

CONTRACT NUMBER:	**AMC/2026-27/0006**	**INSPECTION DATE:**	25 Sept 2026
CUSTOMER NAME:	**Solar Grid Ltd**	**SERVICE TYPE:**	**PREVENTIVE**
SITE / END USER:	Solar Grid Ltd	**VISIT NUMBER:**	**Visit #2**
AMC PLAN TIER:	**Ultra Care (UC)**	**TECHNICIAN:**	Rahul Patel

1. COVERED EQUIPMENT INSPECTION

EQUIPMENT NAME	CONFIGURATION	RATING	CONDITION STATUS
STABILIZER AMC (Main)	50 KVA 3-Phase	50 KVA	**OPERATIONAL**
STABILIZER AMC (Auxiliary)	30 KVA 3-Phase	30 KVA	**OPERATIONAL**

2. PREVENTIVE SCOPE CHECKLIST EVALUATION

#	SCOPE ITEM DESCRIPTION	STATUS	REMARKS / OBSERVATIONS
1	**Servicing of Stabilizer**	**COMPLETED**	Checked and found satisfactory
2	**Check Input & Output Voltage Variation**	**COMPLETED**	Checked and found satisfactory
3	**Check Input Current & Output Current**	**COMPLETED**	Checked and found satisfactory
4	**Auto & Manual Facility Check**	**COMPLETED**	Checked and found satisfactory
5	**Check Motor Condition**	**COMPLETED**	Checked and found satisfactory
6	**Check Cut Off Switch & Display**	**COMPLETED**	Checked and found satisfactory

3. TECHNICAL OBSERVATIONS & RECOMMENDATIONS

OBSERVATIONS:	All stabilizer voltage and current parameters found within standard operating thresholds.
RECOMMENDATIONS:	Regular preventive maintenance schedule to be maintained.
CUSTOMER REMARKS:	Satisfactory preventive servicing completed.

4. MATERIALS / SPARES CONSUMED

ITEM / PRODUCT	ITEM CODE	QTY	UNIT	COVERAGE	REMARKS
Carbon Brush Set 10A	CB-10A	**2**	SET	**AMC INCLUDED**	Replaced worn brushes
Micro Switch 5A 250V	MS-5A	**1**	PCS	**AMC INCLUDED**	Limit switch replacement

TECHNICIAN / SERVICE ENGINEER

Rahul Patel

Signature & Date Verified

CUSTOMER ACKNOWLEDGEMENT & SEAL

Test Solar Client

Authorized Seal / Signature